## THANK YOU FOR JOINING US

- If you would like to update your email with us, please email <u>DESLCM@des.wa.gov</u>
- Please save all questions for the end
- We plan 20 minutes for Q&A
- Thank you!



# **LEGISLATIVE CAMPUS MODERNIZATION**

# **STAKEHOLDER MEETING #16**

Jan. 26, 2023



## AGENDA

- LCM 90-Day Snapshot
- LCM Global: Legislative Modular Building Informational
- Newhouse Building Replacement Informational
- Pritchard and O'Brien Project Informational

## 90-DAY SNAPSHOT

#### January 2023

- 2023 Session Jan. 9, 2023 April 24, 2023
- LCM Landscape Peer Review Panel #5 Jan. 10, 2023
- SEPA Non-Project appeal end date Jan. 24, 2023
- LCM Stakeholder Meeting #16 Jan. 26, 2023

#### March 2023

- Pritchard and O'Brien SD complete March 2023
- Newhouse Construction Documents (CDs) complete March 2023

#### February 2023

- LCM Landscape Peer Review Panel #6 Feb. 14, 2023
- Newhouse building permits expected by mid-February
- LCM Stakeholder Meeting #17 Feb. 23, 2023

## SEPA CHECKLIST UPDATE

- Newhouse SEPA Checklist is complete. The "Newhouse SEPA Notice of Action Taken" was released on Nov. 18, 2022. No appeals were received by the deadline of Dec. 9, 2022. Action is complete and closed.
- Non-Project SEPA Checklist is complete. The "Non-Project SEPA Notice of Action Taken" was released on Jan. 3, 2034. No appeals were received by the deadline of Jan. 24, 2023. Action is complete and closed.

## LEGISLATIVE MODULAR BUILDING

# LEGISLATIVE MODULAR BUILDING


- Final Certificate of Occupancy was issued by the City of Olympia on Jan. 19, 2023.
- Hoffman and subcontractors are continuing to work through punch list items.
- LCM has numerous work orders in with internal partners; additional coat hooks and shelves, wheel stops, south-entry doorway and replacement of portions of the landscape.

# NEWHOUSE BUILDING REPLACEMENT PROJECT


## NEWHOUSE BUILDING REPLACEMENT

- City of Olympia issued (4) demolition permits Jan. 21 22, 2023.
- Fencing setup is planned for Feb. 13 through Feb. 28, 2023.
- Construction Day 1 is planned for Feb. 27, 2023.
- Construction Documents (CDs) will be completed in March 2023.
- Cost reconciliation will be conducted from April 10 through April 21, 2023.
- Substantial completion is planned for Nov. 2024.

## CONSTRUCTION LAY DOWN AND FENCING FEBRUARY 2023 - JUNE 2023



# **Hoffman Newhouse Building Logistics - Demo**



## PRITCHARD AND O'BRIEN PROJECT



## PRITCHARD AND O'BRIEN

- Consulting arborist (TreeSolutions) walked the Pritchard site and submitted a draft report on Jan. 20, 2023. Authorization was issued for advanced testing of (4) trees with observed defects or decay fungi.
- Three schematic design meetings have been held; the next meeting is on Jan. 27, 2023.
- Kickoff of the public art process for Pritchard commenced on Jan. 23, 2023.
- Parking between Cherberg and Pritchard is being reviewed.
- Swing space options are being identified with DES partners.
- Geotech drilling will take place in February 2023.
- Completion of Schematic Design (SD) is planned for March 1, 2023.

## DRAFT PRITCHARD CONSTRUCTION SCHEDULE

2022	023						2024												2025/2026								
S O N D	JFM	A M J	J	A :	s o	N	D	J	F	м	A	м	J	J	A	s	ο	N	D	ſ	F	м	A	м	J	J	A
Prog	ram Validation										- - - - - - - - - - - - - - - - - - -																
	: :	natic Design D Estimate	1	Image: constraint of the second sec						- - - - - - - - - - - - - - - - - - -	5 5 7 8 8 9 8 8 8 8 7 8 7 8 8 8 8 8 8 8 8 8	- - - - - - - - - - - - - - - - - - -		5 5 7 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8				-	-		- - - - - - - - - - - - - - - - - - -						
				gn Deve DD Estir	1	ent					5 5 6 7 8 9 9 9 9 9 9 9 9 9 9 9 9 9	• • • • • • • • • • • • • • • • • • •			-			-	-		• • • • • • •						
							50	% CD	Estin		onstr	uctio	n Do	cume	ents						•						
🔶 GC/СМ С	onfirmed			I I   I I	-		-			GMP	Sign	ed	- - - - - - - - - - - - - - - - - - -	- - - - - - - - - - - - - -	-	-	-	-	- - - - - - - - - - - - -		• • • • • •						
											Bid I	Packa	ges	-				-			-						
	l									- - - - - - -	C	onstr	uctio	on 20	6 to .	30 m	onth	is to	be c	onfir	med	by G	ссм		-		

## Exterior Façade Option #1



## Exterior Façade Option #2



#### PRITCHARD LEVEL 0



\*Layouts are subject to change.

-----

**DLR**GROUP

### PRITCHARD LEVEL 1



\*Layouts are subject to change.

**DLR**GROUP

\_\_\_\_\_

### PRITCHARD LEVEL 2



\*Layouts are subject to change.

**DLR**GROUP

-----

O'BRIEN LEVEL 3



\_ \_ \_ \_ \_ \_ \_ \_ \_ \_ \_ .


### O'BRIEN LEVEL 4



\_\_\_\_\_

# Q&A

- Please limit comments to 3 minutes per question/comment
- If there are follow-up questions, please email them to <u>DESLCM@des.wa.gov</u>
- All updates regarding stakeholder meeting dates and other LCM updates are posted at <u>Legislative Campus</u> <u>Modernization (LCM) | Department of</u> <u>Enterprise Services (wa.gov)</u> and Public Meeting updates here <u>LCM Public</u> <u>Meetings | Department of Enterprise</u> <u>Services (wa.gov)</u>



# THANK YOU







DESLCM@des.wa.gov

360-701-0088

www.des.wa.gov